

ID	Task Name	Duration	Start	Finish	Predecessor	21	May '24 28	5	12	19
1	contract time	1000 hrs	Mon 10/23/23	Thu 4/11/24						
2	Contract Time Update	45.2 days	Thu 2/1/24	Thu 4/18/24						
3	Water Main Sta 54+63 to 48+26	30 hrs	Wed 1/3/24	Fri 1/5/24						
4	Water Main Sta 48+26 to 42+81	40 hrs	Mon 1/8/24	Thu 1/11/24	3					
5	Bacteria Testiing 70+50 to 67+15	10 hrs	Wed 1/3/24	Wed 1/3/24	3SS					
6	Tie in at Columbia Ave plus service @75+75	1 day	Mon 1/8/24	Mon 1/8/24	3					
7	Tie in 70+50	1 day	Fri 1/5/24	Fri 1/5/24	5FS+1					
8	Filling Flush Test 67+15 to 54+63	2 days	Mon 1/8/24	Tue 1/9/24	7					
9	Installing Water Services 73+00 to 68+00(14)	10.9 days	Wed 1/10/24	Thu 2/15/24	7FS+1 day					
10	job shut down for weather	3 days	Tue 1/16/24	Fri 1/19/24	4					
11	Tie In @ Yakima Ave	1 day	Mon 1/29/24	Mon 1/29/24						
12	Install Hyd @66+67	1 day	Wed 1/31/24	Wed 1/31/24						
13	Services 68+00 to 62+00 (12)	2 days	Tue 1/23/24	Thu 1/25/24	9FS+1					
14	Tie In Teanaway Ave	1 day?	Tue 1/30/24	Tue 1/30/24	11					
15	Fill Test Flush 54+63 to 48+26 Peoh Ave	1 day	Thu 1/25/24	Mon 1/29/24	13					
16	Services 62+00 to 55+00 (13)	2 days	Thu 2/1/24	Mon 2/5/24	14FS+1					
17	Tie In Montgomery Ave	1 day?	Mon 2/12/24	Mon 2/12/24						
18	Install Hyd @56+88	1 day	Tue 2/6/24	Tue 2/6/24	16					
19	Services 55+00 to 48+00 (12)	2 days	Tue 2/6/24	Wed 2/7/24	16					
20	Tie In Peoh Ave	1 day	Thu 2/22/24	Thu 2/22/24						
21	Install Hyd @ 53+98	1 day?	Thu 2/8/24	Thu 2/8/24	19					
22	clean up trim 86+00 to 48+00	2 days	Wed 2/14/24	Thu 2/15/24	20					
23	Install mainline 48+26 to 38+92	4 days	Mon 2/5/24	Thu 2/8/24						
24	fill test flush 48+26 to 38+92	1 day	Tue 2/13/24	Tue 2/13/24	23FS+1					
25	Install mainline 38+92 to 34+71	4 days	Mon 2/12/24	Thu 2/15/24	23					
26	Install Services 48+00 to 43+00	2 days	Mon 2/19/24	Tue 2/20/24	24FS+1					
27	Install mainline 34+00 to 28+00	3 days	Mon 2/26/24	Wed 2/28/24						
28	Fill Test Flush 39+00 to 34+00	1 day?	Wed 2/21/24	Wed 2/21/24	25FS+1					
29	Install services 43+00 to 39+00	1 day	Wed 2/21/24	Wed 2/21/24	26					
30	hyd 47+94	1 day?	Thu 2/22/24	Thu 2/22/24	26FS+1					
31	sidewalk pannel replacement54+63 to 73+46 south	1 day	Thu 2/22/24	Thu 2/22/24						
32	sidewalk replacement 54+00 yo 49+00 north	2 days	Mon 3/4/24	Tue 3/5/24						
33	Mainline install 29+00 to24+00	4 days	Thu 2/29/24	Wed 3/6/24	27					
34	fill test flush 34+00 to 29+00	1 day	Mon 3/4/24	Mon 3/4/24	27FS+1					
35	services 39+00 to 34+00	2 days	Mon 2/26/24	Tue 2/27/24	29FS+1					

Project: Revised Schedule 01.03  
Date: Thu 4/25/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Name	Duration	Start	Finish	Predecessor	
36	hyd 42+50 & 39+48	1 day?	Tue 2/27/24	Tue 2/27/24	30FS+2	
37	services 34+00 to 29+00	1 day	Wed 3/13/24	Wed 3/13/24	35FS+2	
38	fill test flush 29+00 to 24+00	1 day?	Mon 3/11/24	Mon 3/11/24	33FS+2	
39	Tie in Rosetti and both Shoher wy	1 day?	Mon 3/18/24	Mon 3/18/24		
40	Sawcutting crossings penn to stafford	1 day?	Mon 3/18/24	Mon 3/18/24		
41	Hyd @ 34+71 Harris Ave	1 day?	Thu 3/28/24	Thu 3/28/24		
42	services 29+00 to 24+00	3 days	Wed 4/17/24	Tue 4/23/24	49FS+2	
43	Tie In Penn Ave	1 day?	Wed 4/3/24	Wed 4/3/24		
44	Hyd install 29+61 penn	1 day?	Thu 4/4/24	Thu 4/4/24		
45	hyd install 24+64 oaks	1 day?	Tue 4/16/24	Tue 4/16/24		
46	Sidewalk Replacement 30+00 to 34+00	1 day	Fri 3/15/24	Mon 3/18/24		
47	Install mainline 24+00 to 19+00	4 days	Tue 3/19/24	Mon 3/25/24	40	
48	install mainline 19+00 to 14+25	11.9 days	Mon 3/25/24	Thu 4/11/24		
49	fill test flush 24+00 to 14+25	1 day	Thu 4/11/24	Mon 4/15/24	48	
50	services 24+00 to 14+25 (30 serv)	5 days	Thu 4/18/24	Thu 4/25/24	49	
51	hyd 20+80	1 day	Tue 4/16/24	Tue 4/16/24	56	
52	Sidewalks 30+00 to 15+00	1 day?	Mon 4/29/24	Mon 4/29/24	50	
53	tie in 4" at church	1 day?	Tue 2/20/24	Tue 2/20/24		
54	tie in Harris ave and alley behind eagles	0.9 days	Thu 3/14/24	Thu 3/14/24		
55	tie in 28+26 Farm & Home	1 day?	Thu 4/4/24	Thu 4/4/24		
56	tie in oaks ave	1 day?	Mon 4/15/24	Mon 4/15/24		
57	tie in ronald ave and 2nd	1 day?	Tue 4/16/24	Tue 4/16/24	56	
58	tie in 8in behind guardrail	1 day?	Mon 4/29/24	Mon 4/29/24	61	
59	Tie in stafford south	1 day?	Wed 5/1/24	Wed 5/1/24	60	
60	tie in stafford north	1 day	Tue 4/30/24	Tue 4/30/24	58	
61	service crossing paving #1 thru bullit ave	3 days	Tue 4/23/24	Thu 4/25/24		
62	service crossing paving ronald ave to bu	2 days	Mon 5/6/24	Tue 5/7/24		

Project: Revised Schedule 01.03  
Date: Thu 4/25/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			