

**ACTIVE CONSTRUCTION INC. (ACI)**  
**2024 1ST ST IMPROVEMENTS - DOWNTOWN REVITALIZATION PH.3**  
**3 WEEK LOOK AHEAD SCHEDULE**

24-Apr-24

SUPERINTENDENT - TOMMY PELTON (253) 606-4046  
 PM - GREG GEBHARD (253) 606-5415  
 PE - JOSH GRAU (253) 349-1336  
 FOREMAN - TONY HANNA (253) 606-9654

	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12
DESCRIPTION	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN
PROJECT MEETINGS					WEEKLY MEETING 9:30AM							WEEKLY MEETING 9:30AM							WEEKLY MEETING 9:30AM			
SAFETY MEETINGS		7:00am							7:00am							7:00am						
JUT PEOH TO BULLITT			X	X																		
SEGMENTED BLOCK WALL		X	X																			
IRRIGATION PEOH TO BULLITT		X	X	X	X				X	X	X	X										
GRADING		X	X	X	X																	
CURB AND GUTTER GRADE		X	X	X	X				X	X	X	X										
CURB & GUTTER			STRING	STRING	FINAL GRADE				POUR													
SW GRADING									X	X	X	X										
POUR SW																X	X	X	X			
PSE BASE POUR																X	X					
CONCRETE REMOVAL BULLIT TO WRIGHT																X	X	X	X			

\*DATES ARE SUBJECT TO CHANGE BASED ON CURRENT SITE CONDITIONS\*