

CITY OF CLE ELUM  
FIRST STREET IMPROVEMENTS PHASE 3  
DOWNTOWN REVITALIZATION - REVISION #1

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	24																							
								Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1		<b>FIRST STREET IMPROVEMENTS - PH3 DOWNTOWN REVITALIZATION</b>	<b>278 days</b>	<b>Mon 3/4/24</b>	<b>Wed 3/26/25</b>			[Gantt bar from Mar 4 to Mar 26, 2025]																							
2		MOBILIZATION	5 days	Mon 3/4/24	Fri 3/8/24			[Gantt bar from Mar 4 to Mar 8, 2024]																							
3		TRAFFIC CONTROL SETUP/STAGING	2 days	Mon 3/4/24	Tue 3/5/24	2SS		[Gantt bar from Mar 4 to Mar 5, 2024]																							
4		TESC INSTALLATION	3 days	Wed 3/6/24	Fri 3/8/24	3		[Gantt bar from Mar 6 to Mar 8, 2024]																							
5		CONSTRUCTION SURVEY AND STAKING (OWNER SUPPLIED)	3 days	Wed 3/6/24	Fri 3/8/24	4SS		[Gantt bar from Mar 6 to Mar 8, 2024]																							
6		SAWCUTTING	2 days	Wed 3/6/24	Thu 3/7/24	5SS		[Gantt bar from Mar 6 to Mar 7, 2024]																							
7		<b><u>NORTH 1ST STREET IMPROVEMENTS</u></b>	<b>116 days</b>	<b>Mon 3/11/24</b>	<b>Mon 8/19/24</b>			[Gantt bar from Mar 11 to Aug 19, 2024]																							
8		<b><u>PEOH AVE TO BULLITT AVE</u></b>	<b>59 days</b>	<b>Mon 3/11/24</b>	<b>Thu 5/30/24</b>			[Gantt bar from Mar 11 to May 30, 2024]																							
9		TRAFFIC CONTROL SETUP	1 day	Mon 3/11/24	Mon 3/11/24	2,5,6,3		[Gantt bar at Mar 11, 2024]																							
10		SAWCUTT AND REMOVE HARDSCAPE	3 days	Mon 3/11/24	Wed 3/13/24	9SS		[Gantt bar from Mar 11 to Mar 13, 2024]																							
11		REMOVE STRUCTURES AND OBSTRUCTIONS	3 days	Thu 3/14/24	Mon 3/18/24	9,10		[Gantt bar from Mar 14 to Mar 18, 2024]																							
12		<b><u>JOINT UTILITY TRENCH MAIN</u></b>	<b>20 days</b>	<b>Tue 3/19/24</b>	<b>Mon 4/15/24</b>			[Gantt bar from Mar 19 to Apr 15, 2024]																							
13		<b><u>INSTALL LARGE PSE POWER VAULTS</u></b>	<b>5 days</b>	<b>Tue 3/19/24</b>	<b>Mon 3/25/24</b>			[Gantt bar from Mar 19 to Mar 25, 2024]																							
14		PSE POWER VAULT J01	2 days	Tue 3/19/24	Wed 3/20/24	11		[Gantt bar from Mar 19 to Mar 20, 2024]																							
15		PSE POWER VAULT V01	2 days	Thu 3/21/24	Fri 3/22/24	14		[Gantt bar from Mar 21 to Mar 22, 2024]																							
16		PSE HANDHOLE	1 day	Mon 3/25/24	Mon 3/25/24	15		[Gantt bar at Mar 25, 2024]																							
17		<b><u>INSTALL CONDUITS</u></b>	<b>10 days</b>	<b>Tue 3/26/24</b>	<b>Mon 4/8/24</b>			[Gantt bar from Mar 26 to Apr 8, 2024]																							
18		INSTALL PSE POWER CONDUITS	10 days	Tue 3/26/24	Mon 4/8/24	16		[Gantt bar from Mar 26 to Apr 8, 2024]																							
19		INSTALL WHOLESAIL CONDUITS	10 days	Tue 3/26/24	Mon 4/8/24	18SS		[Gantt bar from Mar 26 to Apr 8, 2024]																							
20		INSTALL INLAND CONDUITS	10 days	Tue 3/26/24	Mon 4/8/24	19SS		[Gantt bar from Mar 26 to Apr 8, 2024]																							
21		INSTALL LUMEN CONDUITS	10 days	Tue 3/26/24	Mon 4/8/24	20SS		[Gantt bar from Mar 26 to Apr 8, 2024]																							
22		<b><u>INSTALL FRANCHISE HANDHOLES</u></b>	<b>5 days</b>	<b>Tue 4/9/24</b>	<b>Mon 4/15/24</b>			[Gantt bar from Apr 9 to Apr 15, 2024]																							
23		INSTALL WHOLESAIL HANDHOLES	5 days	Tue 4/9/24	Mon 4/15/24	18,19,20,21		[Gantt bar from Apr 9 to Apr 15, 2024]																							
24		INSTALL INLAND HANDHOLES	5 days	Tue 4/9/24	Mon 4/15/24	23SS		[Gantt bar from Apr 9 to Apr 15, 2024]																							
25		INSTALL LUMEN HANDHOLES	5 days	Tue 4/9/24	Mon 4/15/24	24SS		[Gantt bar from Apr 9 to Apr 15, 2024]																							
26		<b><u>PSE ILLUMINATION</u></b>	<b>5 days</b>	<b>Tue 4/16/24</b>	<b>Mon 4/22/24</b>			[Gantt bar from Apr 16 to Apr 22, 2024]																							
27		INSTALL BASES (CASING ONLY)	5 days	Tue 4/16/24	Mon 4/22/24	23,24,25		[Gantt bar from Apr 16 to Apr 22, 2024]																							
28		INSTALL CONDUITS AND J-BOXES	5 days	Tue 4/16/24	Mon 4/22/24	27SS		[Gantt bar from Apr 16 to Apr 22, 2024]																							
29		<b><u>IRRIGATION</u></b>	<b>5 days</b>	<b>Tue 4/23/24</b>	<b>Mon 4/29/24</b>			[Gantt bar from Apr 23 to Apr 29, 2024]																							
30		POC / MAIN LINE INSTALLATION	5 days	Tue 4/23/24	Mon 4/29/24	27SS+5 days		[Gantt bar from Apr 23 to Apr 29, 2024]																							
31		LATERAL INSTALLATION	5 days	Tue 4/23/24	Mon 4/29/24	30SS		[Gantt bar from Apr 23 to Apr 29, 2024]																							
32		<b><u>ROADWORK PEOH AVE TO BULLITT AVE</u></b>	<b>30 days</b>	<b>Fri 4/19/24</b>	<b>Thu 5/30/24</b>			[Gantt bar from Apr 19 to May 30, 2024]																							
33		REMOVE REMAINING ACP AND CONCRETE	2 days	Fri 4/19/24	Mon 4/22/24	28SS+3 days,27SS		[Gantt bar from Apr 19 to Apr 22, 2024]																							
34		SUBGRADE CURBS AND SIDEWALK	5 days	Tue 4/23/24	Mon 4/29/24	33,27,28		[Gantt bar from Apr 23 to Apr 29, 2024]																							
35		FORM/POUR/CURE CURBS	5 days	Tue 4/30/24	Mon 5/6/24	34		[Gantt bar from Apr 30 to May 6, 2024]																							
36		HMA PATCH CURBS	2 days	Fri 5/3/24	Mon 5/6/24	35SS+3 days		[Gantt bar from May 3 to May 6, 2024]																							
37		ADJUST UTILITIES AS REQUIRED	3 days	Tue 5/7/24	Thu 5/9/24	35,36		[Gantt bar from May 7 to May 9, 2024]																							
38		ROOT PATH INSTALLATION	3 days	Tue 5/7/24	Thu 5/9/24	37SS		[Gantt bar from May 7 to May 9, 2024]																							
39		FORM/POUR/CURE DRIVEWAYS	5 days	Fri 5/10/24	Thu 5/16/24	37,38		[Gantt bar from May 10 to May 16, 2024]																							
40		FORM/POUR/CURE ADA RAMPS	3 days	Fri 5/17/24	Tue 5/21/24	39		[Gantt bar from May 17 to May 21, 2024]																							
41		FORM/POUR/CURE SIDEWALK	5 days	Fri 5/17/24	Thu 5/23/24	40SS		[Gantt bar from May 17 to May 23, 2024]																							
42		FORM/POUR/CURE CONCRETE STEPS	2 days	Fri 5/24/24	Mon 5/27/24	441		[Gantt bar from May 24 to May 27, 2024]																							
43		PLANTER PREP	3 days	Tue 5/28/24	Thu 5/30/24	42,30,31		[Gantt bar from May 28 to May 30, 2024]																							
44		<b><u>BULLITT AVE TO WRIGHT AVE</u></b>	<b>48 days</b>	<b>Fri 5/10/24</b>	<b>Tue 7/16/24</b>			[Gantt bar from May 10 to Jul 16, 2024]																							
45		TRAFFIC CONTROL SETUP	1 day	Fri 5/10/24	Fri 5/10/24	38		[Gantt bar at May 10, 2024]																							
46		SAWCUTT AND REMOVE HARDSCAPE	3 days	Fri 5/10/24	Tue 5/14/24	45SS		[Gantt bar from May 10 to May 14, 2024]																							

Project: First Street Improvmen  
Date: Wed 7/3/24

Task	Summary	Rolled Up Task	Rolled Up Progress	Inactive Task	Manual Task	Manual Summary	Deadline
Split	Project Summary	Rolled Up Critical Task	External Tasks	Inactive Milestone	Duration-only	Start-only	Critical Task
Milestone	Group By Summary	Rolled Up Milestone	External Milestone	Inactive Summary	Manual Summary Rollup	Finish-only	Progress







