

ACTIVE CONSTRUCTION INC. (ACI)
2024 1ST ST IMPROVEMENTS - DOWNTOWN REVITALIZATION PH.3
3 WEEK LOOK AHEAD SCHEDULE

SUPERINTENDENT - TOMMY PELTON (253) 606-4046
 PM - GREG GEBHARD (253) 606-5415
 PE - JOSH GRAU (253) 349-1336
 FOREMAN - TONY HANNA (253) 606-9654

	7/21	7/22	7/23	7/24	7/25	7/26	7/27	7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8	8/9	8/10	8/11
DESCRIPTION	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN
PROJECT MEETINGS					WEEKLY MEETING 1:00PM							WEEKLY MEETING 1:00PM							WEEKLY MEETING 1:00PM			
SAFETY MEETINGS		7:00AM							7:00AM							7:00am						
HOLIDAYS																						
EXCAVATE LIGHT BASES WRIGHT TO HARRIS		X	X																			
PSE LIGHT BASES WRIGHT TO HARRIS										REBAR	REBAR	POUR										
POUR CURBS WRIGHT TO HARRIS			X	X																		
GRADE CURBS WRIGHT TO HARRIS		X																				
INSTALL ROOT BARRIER WRIGHT TO HARRIS				X	X				X													
GRADE SW WRIGHT TO HARRIS					X				X	X	X											
SIDEWALK POUR WRIGHT TO HARRIS																X	X	X	X			
PAVE WRIGHT TO HARRIS										X												
DEMO PEOH TO BULLIT											X	X				X	X	X				
ELECTRICAL PEOH TO BULLIT																	X	X	X			
IRRIGATION PEOH TO BULLIT																	X	X	X			
OBSTRUCTION REMOVAL																	X	X	X			
STAIRS									X	X	X											

DATES ARE SUBJECT TO CHANGE BASED ON CURRENT SITE CONDITIONS