Stafford Ave Prelim Schedule 02242025



Stafford Ave Prelim Schedule 02242025

	Task Name	Duration	Start	Finish	Mar 3	Mar 10	Mar 17	Mar 24	Mar 31		
					M T W T F S S	S M T W T F S S	M T W T F S S	M T W T F S S	M T W T F S S M T		
1	Construction Schedule	60d	03/06/25	05/29/25							
2	Erosion Control Monitor	60d	03/10/25	06/02/25							
3	Mob Onsite	1d	03/05/25	03/05/25	Mob Onsite						
4	Survey	2d	03/03/25	03/04/25	Survey						
5	Erosion Control / Site Prep	2d	03/06/25	03/07/25	Erosic	on Control / Site Prep					
6	Clear and Grub - Fall Trees	5d	03/06/25	03/12/25	+	Clear and Grub - I	Fall Trees				
7	Demo Site	4d	03/13/25	03/18/25			Demo Site				
8	Import or Export Materials	14d	03/19/25	04/07/25			•		Impi		
9	Wall Construction	20d	04/28/25	05/23/25							
10	Site Grading	5d	04/08/25	04/14/25							
11	Water Line / Service Line Work	12d	04/15/25	04/30/25							
12	Hydrant Install	2d	05/01/25	05/02/25							
13	Flush and Test Water	2d	05/05/25	05/06/25							
14	Reconnect Existing Services	1d	05/05/25	05/05/25							
15	Relocate AirVac	1d	05/06/25	05/06/25							
16	Storm Drain Work	10d	05/07/25	05/20/25							
17	Catch Basins	4d	05/06/25	05/09/25							
18	Guardrail Construction	7d	05/12/25	05/20/25							
19	Import Rock for Road	6d	05/07/25	05/14/25							
20	Find Grade Rock	4d	05/15/25	05/20/25							
21	Curb and Gutter	2d	05/21/25	05/22/25							
22	Pave Project	2d	05/23/25	05/27/25							
23	Install Perm Signage	1d	05/28/25	05/28/25							
24	Chain Link Fence	1d	05/29/25	05/29/25							
25	Adjust Irons - Manhole and Catch Basins	2d	05/28/25	05/29/25							
26	Pavement Markings	1d	05/29/25	05/29/25							
27	Landscape Restoration	2d	05/28/25	05/29/25							
28	Punch List	1d	05/29/25	05/29/25							

Exported on February 24, 2025 1:43:10 PM PST

Apr 7	Apr 14			Apr 21			Apr	28			May	5			May 12	2		May 1	9		May	26		Jun 2	
T F S S M	1 T W T F	S S M	I T W	V T F	SS	м т	WT	F S	S	МТ	WT	FS	SS	МТ	WT	F S	S M	T W T	F S	S M	TWT	F S S	M T W	/ T	FS
																						Construction	Schedule		
																							Erosio	n Contro	ol Monito
Export Materials																									
																			Wal	l Construct	ion				
	Site Grading																								
							W	ater Line /	Service	e Line W	ork														
									drant In																
											Flush a	nd Test \	Water												
									Į.				Services												
											Relocat														
										·								Storm D	rain Work						
										Į.		С	atch Bas	ins											
													1					Guardra	il Constru	ction					
															Impo	ort Rock fo	r Road								
															1			Find Gra	ade Rock						
																		1 1	Curb and	l Gutter					
																			1	, Guiter	Pave F	roject			
																					1	tall Perm Sign	age		
																					7	Chain Link F			
																						Adjust Irons		nd Catch	Rasins
																						Pavement M		ia Galoii	Dasini
																						Landscape F			
																						<u> </u>	vesioration		
																						Punch List			

Exported on February 24, 2025 1:43:10 PM PST