

ACTIVE CONSTRUCTION INC. (ACI)
 2024 1ST ST IMPROVEMENTS - DOWNTOWN REVITALIZATION PH.3
 3 WEEK LOOK AHEAD SCHEDULE

3-Oct-24

SUPERINTENDENT - TOMMY PELTON (253) 606-4046
 PM - GREG GEBHARD (253) 606-5415
 PE - JOSH GRAU (253) 349-1336
 FOREMAN - TONY HANNA (253) 606-9654

	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20
DESCRIPTION	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	SUN
PROJECT MEETINGS					WEEKLY MEETING 1:00PM							WEEKLY MEETING 1:00PM							WEEKLY MEETING 1:00PM			
SAFETY MEETINGS		7:00AM							7:00AM							7:00am						
HOLIDAYS																						
POUR SIDEWALKS BULLIT TO WRIGHT		X	X	X	X																	
GRADE CURBS WRIGHT TO HARRIS		X																				
PSE BASES WIGHT TO HARRIS		X	X	X	X	X																
POUR CURBS WRIGHT TO HARRIS			X																			
ROOT BARRIER WRIGHT TO HARRIS				X	X	X			X	X												
GRADE SIDEWALKS WRIGHT TO HARRIS					X	X			X	X												
POUR SIDEWALKS WIGHT TO HARRIS									X	X	X	X	X			X	X	X	X			
ELECTRICAL PEN TO OAKES		X	X	X	X	X			X													
IRRIGATION PEN TO OAKES		X	X	X	X	X			X													
PSE BASES PEN TO OAKES		X	X	X	X	X																
GRADE FOR CURBS PEN TO OAKES					X	X			X													
POUR CURBS PEN TO OAKES									X													
GRADE FOR PAVE PEN TO OAKES										X												
PAVE WRIGHT TO HARRIS												X										
PAVE PEN TO OAKES												X										
PRIVATE SERVICE TRENCHES																X	X	X	X			
CHANNELIZATION													X			X	X					
ROOT BARRIER PEN TO OAKES										X	X	X	X									
GRADE SIDEWALK PEN TO OAKES											X	X	X			X						
POUR SIDEWALK PEN TO OAKES																X	X	X	X			

DATES ARE SUBJECT TO CHANGE BASED ON CURRENT SITE CONDITIONS